

Gem of the Ocean

Lightbridge (US+DS)

INSTRUMENT COUNT

13 x Source 4 26degree
8 x Source 4 36degree
4 x MAC301
2 x Solaframe 2000

Notes

- Hang movers with tails upstage.
- DMX and 208v will be dropped from SL Gallery. Chain DMX down pipe.
- Follow labels for 208v
 - (4) MAC 301's on Line 1.
 - (2) Solaframes on Line 2.
- **TEST WHOLE PIPE WITH IPAD WHEN DONE.**
- See ME with any questions.

Gem of the Ocean

Electric 2

Notes

- Socapex line dropped from SL Gallery.
- **TEST WHOLE PIPE WITH IPAD WHEN COMPLETE.**
- See ME with any questions.

INSTRUMENT COUNT

4 x Source4 36degree
1 x Source4 26 degree

DROPBOXES

Socopex A (A1-A6)

Gem of the Ocean

Electric 1

Notes

- Hang movers with tails upstage.
- DMX line will be dropped from SL gallery. Chain down the pipe.
- 208v line 3 and 4 will be dropped from SL Gallery.
 - Mac 301's on Line 3
 - Robe Robin's on Line 4
- **TEST WHOLE PIPE WITH IPAD WHEN COMPLETE.**
- See ME with any questions.

INSTRUMENT COUNT

4 x Source4 19degree
2 x Source 4 26degree
4 x Source 4 36degree
3 x MAC 301
2 x ROBE Robin DLS

DROPBOXES

SL: L2/6 (circuits 79-84)
SR: R3/4 (circuits 129-132)

Gem of the Ocean

Electric 3

Notes

- Hang movers with tails upstage.
- DMX and 208v will be dropped from SL Gallery.
 - 208v for MAC 301's
 - Chain DMX down pipe
- **TEST WHOLE PIPE WITH IPAD WHEN COMPLETE.**
- See ME with any questions.

INSTRUMENT COUNT

8 x Source4 36degree
2 x Source4 50degree
2 x MAC301

DROPBOXES

SL: L4/4 (circuits 125-128)
SR: R2/8 (circuits 141-148)

Gem of the Ocean

Electric 4

Notes

- Pay attention to TWO-FERS.
- **TEST WHOLE PIPE WITH IPAD WHEN COMPLETE.**
- See ME with any questions.

INSTRUMENT COUNT

2 x Source4 19degree
12 x Source4 26degree
6 x Source4 36degree

Dropbox

L3/8 (circuits 133-140)
R4/8 (circuits 149-156)

Gem of the Ocean

Electric 5

Notes

- All pars are NSP. Please swap lamps.
- Socapex will drop from SL Gallery
- Please pay attention to two-fers.
- 5k cable already run from projection rail to SR gallery.
- See ME with any questions.

INSTRUMENT COUNT

9 x PAR64

2 x 5k Fresnel

DROPBOXES

Socapex B (B1-B6)